



PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

ADDRESS OF DEPOT
 Silver Birches
 Highland Avenue
 Wokingham
 RG41 4SP
 DEPOT TEL No: 01189 894 652

PURPOSE OF REPORT
 To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

CABIN SIZE 3 + 1

SERIAL NUMBER 2033

INSPECTION AND CONTINUITY **SATISFACTORY** ✓

Check the presence of protective bonding conductors (✓) tick box for satisfactory

Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating

Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating

All conductor connections are sound, labelled and correctly identified

Disconnect and remove any non-original installation equipment/supply wiring to consumer unit

TESTING (ENSURE EVERY CIRCUIT IS TESTED) **SATISFACTORY** ✓

Continuity of protective bonding conductor(s) (✓) tick box for satisfactory


CIRCUIT DETAILS						TEST RESULTS											
Circuit number	Circuit designation	Number of points served	Circuit conductors: csa		Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test
			Live	cpc		Ring final circuits only (measured to end)			All circuits		Line/Neutral	Line/Earth	Neutral/Earth		At IΔn	At 5IΔn	
			mm ²	mm ²		r ₁ Line	r _n Neutral	r ₂ cpc	r ₁ +r ₂	R ₂	MΩ	MΩ	MΩ		ms	ms	
1	Lights Ladies	9	1.5	1	6	✓	✓	✓	.22 NA	NA	✓	✓	✓	✓	NA	NA	NA
2	Lights Gents	10	1.5	1	6	✓	✓	✓	.24 NA	NA	✓	✓	✓	✓	NA	NA	NA
3	cd Player	1	1.5	1	6	✓	✓	✓	.01 NA	NA	✓	✓	✓	✓	NA	NA	NA
4	Water heater	1	1.5	1	10	✓	✓	✓	.09 NA	NA	✓	✓	✓	✓	28.9	18.2	✓
5	Socket L/H/S	1	1.5	1	6	✓	✓	✓	.09 NA	NA	✓	✓	✓	✓			
6	Socket R/H/S	1	1.5	1	10	✓	✓	✓	.10 NA	NA	✓	✓	✓	✓			
7	Storage heater ladies	1	1.5	1	6	✓	✓	✓	.11 NA	NA	✓	✓	✓	✓			
8	" " Gents	1	1.5	1	6	✓	✓	✓	.11 NA	NA	✓	✓	✓	✓			
9																	
10																	

Function testing of appliances/circuits (✓) tick box for satisfactory

TEST INSTRUMENTS SERIAL NUMBERS

Continuity: _____ Insulation Resistance: _____ RCD: _____ Loop: _____ Multi-Function Tester: 10059301355000

COMMENTS/REMEDIAL WORK COMPLETED

Signature of competent person:  Name of competent person (block capitals): CRAIG OWEN Date: 10-5-18

NEXT INSPECTION

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date: 10-5-19

IMPORTANT NOTICE TO HIRER - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.