



PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

ADDRESS OF DEPOT

Silver Birches
 Highland Avenue
 Wokingham
 RG41 4SP
 DEPOT TEL No: 01189 894 652

PURPOSE OF REPORT

To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

CABIN SIZE

4 + 4

SERIAL NUMBER

1045

INSPECTION AND CONTINUITY

SATISFACTORY ✓

- Check the presence of protective bonding conductors
- Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating
- Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating
- All conductor connections are sound, labelled and correctly identified
- Disconnect and remove any non-original installation equipment/supply wiring to consumer unit

(✓) tick box for satisfactory

<input checked="" type="checkbox"/>
<input checked="" type="checkbox"/>
<input checked="" type="checkbox"/>
<input checked="" type="checkbox"/>
<input checked="" type="checkbox"/>

TESTING (ENSURE EVERY CIRCUIT IS TESTED)

SATISFACTORY ✓

Continuity of protective bonding conductor(s)

(✓) tick box for satisfactory

<input checked="" type="checkbox"/>

CIRCUIT DETAILS

TEST RESULTS

Circuit number	Circuit designation	Number of points served	Circuit conductors: csa		Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test			
			Live	cpc		Ring final circuits only (measured to end)			All circuits		Line/Neutral	Line/Earth	Neutral/Earth		At 10s	At 500s				
			mm ²	mm ²		r ₁ Line	r _n Neutral	r ₂ cpc	r ₁₊₂	R _s	MΩ	MΩ	MΩ		ms	ms				
1	Pump	2	2.5	2.5	16	✓	✓	✓	0.00	NA	✓	✓	✓	✓	✓	27	2.75	1	✓	
2	Heater	1	2.5	2.5	16	✓	✓	✓	0.04	NA	✓	✓	✓	✓	✓					
3	Heater	1	2.5	2.5	16	✓	✓	✓	0.06	NA	✓	✓	✓	✓	✓					
4	Hot & Water heater	12	2.5	2.5	16	✓	✓	✓	0.14	NA	✓	✓	✓	✓	✓					
5																				
6																				
7																				
8																				
9																				
10																				

Function testing of appliances/circuits

(✓) tick box for satisfactory

<input checked="" type="checkbox"/>

TEST INSTRUMENTS SERIAL NUMBERS

Continuity	Insulation Resistance	RCD	Loop	Multi-Function Tester

COMMENTS/REMEDIAL WORK COMPLETED

Signature of competent person	Name of competent person (block capitals)	Date
	CRAIG OWEN	17-10-19

NEXT INSPECTION

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report.

Date: 19-10-20

IMPORTANT NOTICE TO HIRER - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.