



# PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT



**ADDRESS OF DEPOT**  
 Silver Birches  
 Highland Avenue  
 Wokingham  
 RG41 4SP  
 DEPOT TEL No: 01189 894 652

**PURPOSE OF REPORT**  
 To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

**CABIN SIZE**  
 Original trailer

**SERIAL NUMBER**  
 1056

**INSPECTION AND CONTINUITY** **SATISFACTORY** ✓

Check the presence of protective bonding conductors (✓) tick box for satisfactory ✓

Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating ✓

Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating ✓

All conductor connections are sound, labelled and correctly identified ✓

Disconnect and remove any non-original installation equipment/supply wiring to consumer unit ✓

**TESTING (ENSURE EVERY CIRCUIT IS TESTED)** **SATISFACTORY** ✓

Continuity of protective bonding conductor(s) (✓) tick box for satisfactory ✓

CIRCUIT DETAILS					TEST RESULTS												
Circuit number	Circuit designation	Number of points served	Circuit conductors: csa		Rating	Circuit impedances (Ω)				Insulation resistance			Polarity	RCD operating times		Functional RCD Test	
			Live	cpc		Ring final circuits only (measured to end)			All circuits		Line/Neutral	Line/Earth		Neutral/Earth	At IΔn		At 5IΔn
			mm <sup>2</sup>	mm <sup>2</sup>		r <sub>1</sub> Line	r <sub>n</sub> Neutral	r <sub>2</sub> cpc	r <sub>1</sub> +r <sub>2</sub>	R <sub>2</sub>	MΩ	MΩ		MΩ	ms		ms
1	lights	3	1.5	1	10	/	/	/	0.24 NA		1200	1200	1200	✓	28.5	17.9	✓
2																	
3																	
4																	
5																	
6																	
7																	
8																	
9																	
10																	

Function testing of appliances/circuits (✓) tick box for satisfactory ✓

**TEST INSTRUMENTS SERIAL NUMBERS**

Continuity: \_\_\_\_\_ Insulation Resistance: \_\_\_\_\_ RCD: \_\_\_\_\_ Loop: \_\_\_\_\_ Multi-Function Tester: 10059301355000

**COMMENTS/REMEDIAL WORK COMPLETED**

Signature of competent person: Name of competent person (block capitals): CRAIG OWEN Date: 13-2-17

**NEXT INSPECTION**

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date: 13-2-18

**IMPORTANT NOTICE TO HIRER** - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.