



PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

ADDRESS OF DEPOT

Silver Birches
 Highland Avenue
 Wokingham
 RG41 4SP
 DEPOT TEL No: 01189 894 652

PURPOSE OF REPORT

To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

CABIN SIZE
1 Bay

SERIAL NUMBER
2007

INSPECTION AND CONTINUITY	SATISFACTORY
Check the presence of protective bonding conductors	(✓) tick box for satisfactory ✓
Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating	✓
Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating	✓
All conductor connections are sound, labelled and correctly identified	✓
Disconnect and remove any non-original installation equipment/supply wiring to consumer unit	✓

TESTING (ENSURE EVERY CIRCUIT IS TESTED)	SATISFACTORY
Continuity of protective bonding conductor(s)	(✓) tick box for satisfactory ✓

CIRCUIT DETAILS				TEST RESULTS												
Circuit number	Circuit designation	Circuit conductors: CSA		Rating	Circuit impedances (Ω)				Insulation resistance			Polarity	RCD operating times		Functional RCD Test	
		Live	cpc		Ring final circuits only (measured to end)		All circuits		Line/Neutral	Line/Earth	Neutral/Earth		At IΔn	At SΔn		
		mm ²	mm ²		r ₁ Line	r _n Neutral	r ₂ cpc	r ₁ +r ₂	R ₂	MΩ	MΩ		MΩ	ms		ms
1	Water heater	2.5	2.5	16	/	/	/	0.06	/	1200	1200	100	✓	28.8	17.6	✓
2	Light	1	1	4	/	/	/	0.06	/	1200	1200	100	✓			
3	Contactors Supply	2.5	/	10	/	/	/	NA	/	NA	NA	NA	✓			
4	Contactors Supply	2.5	/	1	/	/	/	NA	/	NA	NA	NA	✓			
5	Contactors	/	/	/	/	/	/	/	/	/	/	/	✓	/	/	/
6	Spare			30	/	/	/	/	/	/	/	/	✓	/	/	/
7	heater	2.5	2.5	6	/	/	/	0.03	/	1200	1200	100	✓			
8	Spare				/	/	/	/	/	/	/	/	✓			
9					/	/	/	/	/	/	/	/	✓			
10					/	/	/	/	/	/	/	/	✓			

Function testing of appliances/circuits (✓) tick box for satisfactory

TEST INSTRUMENTS SERIAL NUMBERS

Continuity: _____ Insulation Resistance: _____ RCD: _____ Loop: _____ Multi-Function Tester: _____

COMMENTS/REMEDIAL WORK COMPLETED

Signature of competent person: Name of competent person (block capitals): CRAIG OWEN Date: 16/10/16

NEXT INSPECTION

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date: 16/10/17

IMPORTANT NOTICE TO HIRER - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.