



# PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

**ADDRESS OF DEPOT**  
 Silver Birches  
 Highland Avenue  
 Wokingham  
 RG41 4SP  
 DEPOT TEL No: 01189 894 652

**PURPOSE OF REPORT**  
 To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

**CABIN SIZE**  
 1 Bay

**SERIAL NUMBER**  
 2009

**INSPECTION AND CONTINUITY** **SATISFACTORY** ✓  
 Check the presence of protective bonding conductors (✓) tick box for satisfactory ✓  
 Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating ✓  
 Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating ✓  
 All conductor connections are sound, labelled and correctly identified ✓  
 Disconnect and remove any non-original installation equipment/supply wiring to consumer unit ✓

**TESTING (ENSURE EVERY CIRCUIT IS TESTED)** **SATISFACTORY** ✓  
 Continuity of protective bonding conductor(s) (✓) tick box for satisfactory ✓


CIRCUIT DETAILS					TEST RESULTS												
Circuit number	Circuit designation	Number of points served	Circuit conductors: csa		Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test
			Live	cpc		Ring final circuits only (measured to end)			All circuits		Line/Neutral	Line/Earth	Neutral/Earth		At IΔn	At SΔn	
			mm <sup>2</sup>	mm <sup>2</sup>		r <sub>1</sub> Line	r <sub>n</sub> Neutral	r <sub>2</sub> cpc	r <sub>1</sub> +r <sub>2</sub>	R <sub>2</sub>	MΩ	MΩ	MΩ		ms	ms	
1	Water heater	1	2.5	2.5	16	/	/	/	0.06	NA	+200	+200	+200	✓	28.8	15.6	✓
2	light	1	1	1	4	/	/	/	0.02	NA	+200	+200	+200	✓			
3	Contactator Supply	1	2.5	/	10	/	/	/	NA	NA	NA	NA	NA	✓			
4	Contactator Supply	1	2.5	/	1	/	/	/	NA	NA	NA	NA	NA	✓			
5	Contactator	/	/	/	/	/	/	/	/	/	/	/	/	✓			
6	Spave	/	/	/	/	/	/	/	/	/	/	/	/	✓			
7	heater	1	2.5	2.5	6	/	/	/	0.03	NA	+200	+200	+200	✓			
8	Spave	/	/	/	/	/	/	/	/	/	/	/	/	✓			
9																	
10																	

Function testing of appliances/circuits (✓) tick box for satisfactory ✓

**TEST INSTRUMENTS SERIAL NUMBERS**

Continuity	Insulation Resistance	RCD	Loop	Multi-Function Tester 10059301355000
------------	-----------------------	-----	------	---

**COMMENTS/REMEDIAL WORK COMPLETED**

Signature of competent person:  Name of competent person (block capitals): CRAIG OWEN Date: 13-2-17

**NEXT INSPECTION**

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date: 13-2-18

**IMPORTANT NOTICE TO HIRER** - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.