



PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

ADDRESS OF DEPOT

Silver Birches
 Highland Avenue
 Wokingham
 RG41 4SP
 DEPOT TEL No: 01189 894 652

PURPOSE OF REPORT

To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

CABIN SIZE

3 + 1

SERIAL NUMBER

2023

INSPECTION AND CONTINUITY

SATISFACTORY ✓

Check the presence of protective bonding conductors	(✓) tick box for satisfactory	✓
Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating		✓
Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating		✓
All conductor connections are sound, labelled and correctly identified		✓
Disconnect and remove any non-original installation equipment/supply wiring to consumer unit		✓

TESTING (ENSURE EVERY CIRCUIT IS TESTED)

SATISFACTORY ✓

Continuity of protective bonding conductor(s)	(✓) tick box for satisfactory	✓
---	-------------------------------	---

CIRCUIT DETAILS

TEST RESULTS

Circuit number	Circuit designation	Number of points served	Circuit conductors: csa		Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test
			Live	cpc		Ring final circuits only (measured to end)			All circuits	Line/Neutral	Line/Earth	Neutral/Earth	At IΔn		At 5IΔn		
			mm ²	mm ²		r ₁ Line	r _n Neutral	r ₂ cpc	r ₁ +r ₂	R ₂	MΩ	MΩ	MΩ		ms	ms	
1	Waste heater	1	1.5	1	10	✓	✓	✓	✓	M	+200	+200	+200	✓	28.9	19.1	✓
2	Storage heaters	2	1.5	1	10	✓	✓	✓	✓	M	+200	+200	+200	✓			
3	Socket (waste)	1	1.5	1	6	✓	✓	✓	✓	M	+200	+200	+200	✓			
4	Socket (fresh)	1	1.5	1	6	✓	✓	✓	✓	M	+200	+200	+200	✓			
5	Lights	4	1.5	1	6	✓	✓	✓	✓	M	+200	+200	+200	✓			
6	Lights	4	1.5	1	6	✓	✓	✓	✓	M	+200	+200	+200	✓			
7																	
8																	
9																	
10																	

Function testing of appliances/circuits	(✓) tick box for satisfactory	✓
---	-------------------------------	---

TEST INSTRUMENTS SERIAL NUMBERS

Continuity	Insulation Resistance	RCD	Loop	Multi-Function Tester
				10059301355000

COMMENTS/REMEDIAL WORK COMPLETED

Signature of competent person	Name of competent person (block capitals)	Date
	CRAIG OWEN	10-5-18

NEXT INSPECTION

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report.	Date
	10-5-19

IMPORTANT NOTICE TO HIRER - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.