



# PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

**ADDRESS OF DEPOT**  
 Silver Birches  
 Highland Avenue  
 Wokingham  
 RG41 4SP  
 DEPOT TEL No: 01189 894 652

**PURPOSE OF REPORT**  
 To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

**CABIN SIZE**  
 3 + 1

**SERIAL NUMBER**  
 2038

**INSPECTION AND CONTINUITY** **SATISFACTORY** ✓

Check the presence of protective bonding conductors (✓) tick box for satisfactory ✓

Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating ✓

Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating ✓

All conductor connections are sound, labelled and correctly identified ✓

Disconnect and remove any non-original installation equipment/supply wiring to consumer unit ✓

**TESTING (ENSURE EVERY CIRCUIT IS TESTED)** **SATISFACTORY** ✓

Continuity of protective bonding conductor(s) (✓) tick box for satisfactory ✓

CIRCUIT DETAILS					TEST RESULTS													
Circuit number	Circuit designation	Number of points served	Circuit conductors: csa		Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test	
			Live	cpc		Ring final circuits only (measured to end)			All circuits		Line/Neutral	Line/Earth	Neutral/Earth		At 1Δn	At 51Δn		
			mm <sup>2</sup>	mm <sup>2</sup>		r <sub>1</sub> Line	r <sub>n</sub> Neutral	r <sub>2</sub> cpc	r <sub>1</sub> +r <sub>2</sub>	R <sub>2</sub>	MΩ	MΩ	MΩ		ms	ms		
1	Ladies lights	9	1.5	1	6	✓	✓	✓	0.26 NA	NA	✓	200	200	200	✓	NA	NA	NA
2	Gents lights	10	1.5	1	6	✓	✓	✓	0.24 NA	NA	✓	200	200	200	✓	NA	NA	NA
3	Cd Player	1	1.5	1	6	✓	✓	✓	0.01 NA	NA	✓	200	200	200	✓	NA	NA	NA
4	Water heater	1	1.5	1	10	✓	✓	✓	0.09 NA	NA	✓	200	200	200	✓	28.9	18.7	✓
5	Socket left	1	1.5	1	6	✓	✓	✓	0.10 NA	NA	✓	200	200	200	✓			
6	Socket Right	1	1.5	1	6	✓	✓	✓	0.11 NA	NA	✓	200	200	200	✓			
7	Ladies heater	1	1.5	1	6	✓	✓	✓	0.14 NA	NA	✓	200	200	200	✓			
8	Gents heater	1	1.5	1	6	✓	✓	✓	0.12 NA	NA	✓	200	200	200	✓			
9																		
10																		

Function testing of appliances/circuits (✓) tick box for satisfactory ✓

**TEST INSTRUMENTS SERIAL NUMBERS**

Continuity  Insulation Resistance  RCD  Loop  Multi-Function Tester

**COMMENTS/REMEDIAL WORK COMPLETED**

Signature of competent person  Name of competent person (block capitals)  Date

**NEXT INSPECTION**

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date

**IMPORTANT NOTICE TO HIRER** - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.