



# PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

**ADDRESS OF DEPOT**

Silver Birches  
 Highland Avenue  
 Wokingham  
 RG41 4SP  
 DEPOT TEL No: 01189 894 652

**PURPOSE OF REPORT**

To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

**CABIN SIZE**

3+1

**SERIAL NUMBER**

2033

**INSPECTION AND CONTINUITY** **SATISFACTORY** ✓

- Check the presence of protective bonding conductors (✓) tick box for satisfactory ✓
- Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating ✓
- Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating ✓
- All conductor connections are sound, labelled and correctly identified ✓
- Disconnect and remove any non-original installation equipment/supply wiring to consumer unit ✓

**TESTING (ENSURE EVERY CIRCUIT IS TESTED)** **SATISFACTORY** ✓

- Continuity of protective bonding conductor(s) (✓) tick box for satisfactory ✓

**CIRCUIT DETAILS** **TEST RESULTS**


Circuit number	Circuit designation	Number of points served	Circuit conductors: csa		Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test
			Live	cpc		Ring final circuits only (measured to end)			All circuits		Line/Neutral	Line/Earth	Neutral/Earth		At IΔn	At 5IΔn	
			mm <sup>2</sup>	mm <sup>2</sup>		r <sub>1</sub> Line	r <sub>n</sub> Neutral	r <sub>2</sub> cpc	r <sub>1</sub> +r <sub>2</sub>	R <sub>2</sub>	MΩ	MΩ	MΩ		ms	ms	
1	Lights & Ladders	9	1.5	1	6	/	/	/	.28	NA	+200+200+200	✓	NA	NA	NA		
2	Lights & Grants	10	1.5	1	6	/	/	/	.27	NA	+200+200+200	✓	NA	NA	NA		
3	cd Spur	1	1.5	1	6	/	/	/	.02	NA	+200+200+200	✓	NA	NA	NA		
4	Water heater	1	1.5	1	10	/	/	/	.15	NA	+200+200+200	✓	28.6	18.5	✓		
5	Socket left	1	1.5	1	6	/	/	/	.14	NA	+200+200+200	✓					
6	Socket right	1	1.5	1	6	/	/	/	.16	NA	+200+200+200	✓					
7	Storage heater	1	1.5	1	6	/	/	/	.13	NA	+200+200+200	✓					
8	1. 2	1	1.5	1	6	/	/	/	.12	NA	+200+200+200	✓					
9																	
10																	

Function testing of appliances/circuits (✓) tick box for satisfactory ✓

**TEST INSTRUMENTS SERIAL NUMBERS**

Continuity: \_\_\_\_\_ Insulation Resistance: \_\_\_\_\_ RCD: \_\_\_\_\_ Loop: \_\_\_\_\_ Multi-Function Tester: 10059301355000

**COMMENTS/REMEDIAL WORK COMPLETED**

Signature of competent person:  Name of competent person (block capitals): CRAIG OWEN Date: 20-3-17

**NEXT INSPECTION**

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date: 20-3-18

**IMPORTANT NOTICE TO HIRER** - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.