



PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

ADDRESS OF DEPOT
 Silver Birches
 Highland Avenue
 Wokingham
 RG41 4SP
 DEPOT TEL No: 01189 894 652

PURPOSE OF REPORT

To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

CABIN SIZE
 wardrobe unit

SERIAL NUMBER
 3101

INSPECTION AND CONTINUITY **SATISFACTORY** ✓

- Check the presence of protective bonding conductors (✓) tick box for satisfactory ✓
- Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating ✓
- Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating ✓
- All conductor connections are sound, labelled and correctly identified ✓
- Disconnect and remove any non-original installation equipment/supply wiring to consumer unit ✓

TESTING (ENSURE EVERY CIRCUIT IS TESTED) **SATISFACTORY** ✓

Continuity of protective bonding conductor(s) (✓) tick box for satisfactory ✓


CIRCUIT DETAILS					TEST RESULTS													
Circuit number	Circuit designation	Number of points served	Circuit conductors: csa		Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test	
			Live	cpc		Ring final circuits only (measured to end)			All circuits		Line/Neutral	Line/Earth	Neutral/Earth		At IΔn	At 5IΔn		
			mm ²	mm ²		r ₁	r _n	r ₂	r ₁ +r ₂	R ₂	MΩ	MΩ	MΩ		ms	ms		
1	Hot Wash Main	1	2.5	2.5	16	✓	✓	✓	0.02 M	✓	✓	✓	✓	✓	✓	✓	28.8/8.9	✓
2	Hot Wash Toilet	1	2.5	2.5	16	✓	✓	✓	0.23 M	✓	✓	✓	✓	✓	✓	✓		✓
3	Heating	2	2.5	2.5	16	✓	✓	✓	0.26 M	✓	✓	✓	✓	✓	✓	✓		✓
4	Lighting	3	2.5	2.5	6	✓	✓	✓	0.29 M	✓	✓	✓	✓	✓	✓	✓		✓
5	Relay 1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
6	Relay Supply 1	1	2.5	M	16	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓		✓
7	Relay 2	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8	Relay Supply 2	1	2.5	M	16	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓		✓
9																		
10																		

Function testing of appliances/circuits (✓) tick box for satisfactory ✓

TEST INSTRUMENTS SERIAL NUMBERS

Continuity Insulation Resistance RCD Loop Multi-Function Tester 10059301355000

COMMENTS/REMEDIAL WORK COMPLETED

Signature of competent person  Name of competent person (block capitals) **CRAIG OWEN** Date **20-3-17**

NEXT INSPECTION

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date **20-3-18**

IMPORTANT NOTICE TO HIRER - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.