



# PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

## ADDRESS OF DEPOT

Silver Birches  
 Highland Avenue  
 Wokingham  
 RG41 4SP  
 DEPOT TEL No: 01189 894 652

## PURPOSE OF REPORT

To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

## CABIN SIZE

4 + 3

## SERIAL NUMBER

3102

## INSPECTION AND CONTINUITY

**SATISFACTORY** ✓

- Check the presence of protective bonding conductors
- Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating
- Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating
- All conductor connections are sound, labelled and correctly identified
- Disconnect and remove any non-original installation equipment/supply wiring to consumer unit

(✓) tick box for satisfactory



## TESTING (ENSURE EVERY CIRCUIT IS TESTED)

**SATISFACTORY** ✓

Continuity of protective bonding conductor(s)

(✓) tick box for satisfactory



## CIRCUIT DETAILS

## TEST RESULTS

Circuit number	Circuit designation	Number of points served	Circuit conductors: CSA		Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test
			Live	cpc		Ring final circuits only (measured to end)			All circuits		Line/Neutral	Line/Earth	Neutral/Earth		At 1s	At 5s	
			mm <sup>2</sup>	mm <sup>2</sup>		1	n	2	1+2	R <sub>s</sub>	MΩ	MΩ	MΩ		ms	ms	
			mm <sup>2</sup>	mm <sup>2</sup>		A	Line	Neutral	cpc								
1	Water heater	1	2.5	1.5	16	✓	✓	✓	0.06 NA				✓	282	17.1	✓	
2	Water Pump	1	1.5	1	10	✓	✓	✓	0.24 NA				✓				
3	Waste Pump	1	1.5	1	10	✓	✓	✓	0.43 NA				✓				
4	Lights	14	1.5	1	6	✓	✓	✓	0.53 NA				✓				
5																	
6																	
7																	
8																	
9																	
10																	

Function testing of appliances/circuits


(✓) tick box for satisfactory



## TEST INSTRUMENTS SERIAL NUMBERS

Continuity  Insulation Resistance  RCD  Loop  Multi-Function Tester

## COMMENTS/REMEDIAL WORK COMPLETED

Signature of competent person  Name of competent person (block capitals) **CRAIG OWEN** Date **17-10-19**

## NEXT INSPECTION

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date **17-10-20**

**IMPORTANT NOTICE TO HIRER** - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.