



# PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

## ADDRESS OF DEPOT

Silver Birches  
 Highland Avenue  
 Wokingham  
 RG41 4SP  
 DEPOT TEL No: 01189 894 652

## PURPOSE OF REPORT

To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

## CABIN SIZE

4 + 3

## SERIAL NUMBER

3103

## INSPECTION AND CONTINUITY

- Check the presence of protective bonding conductors
- Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating
- Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating
- All conductor connections are sound, labelled and correctly identified
- Disconnect and remove any non-original installation equipment/supply wiring to consumer unit

**SATISFACTORY** ✓

(✓) tick box for satisfactory



## TESTING (ENSURE EVERY CIRCUIT IS TESTED)

Continuity of protective bonding conductor(s)

**SATISFACTORY** ✓

(✓) tick box for satisfactory



## CIRCUIT DETAILS

## TEST RESULTS

Circuit number	Circuit designation	Number of points served	Circuit conductors: csa		Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test		
			Live	cpc		Ring final circuits only (measured to end)		All circuits		Line/Neutral	Line/Earth	Neutral/Earth	At 10s		At 500ms				
			mm <sup>2</sup>	mm <sup>2</sup>		I <sub>1</sub> Line	I <sub>n</sub> Neutral	I <sub>2</sub> CPC	I <sub>1+2</sub>	R <sub>s</sub>	MΩ	MΩ	MΩ		ms	ms			
1	Water heater	1	2.5	1.5	16	✓	✓	✓	1.09 A	✓	✓	✓	✓	✓	✓	✓	285	18.1	✓
2	Waste Pump	1	1.5	1	10	✓	✓	✓	0.30 A	✓	✓	✓	✓	✓	✓	✓			✓
3	Waste Pump	1	1.5	1	10	✓	✓	✓	0.49 A	✓	✓	✓	✓	✓	✓	✓			✓
4	Lights	14	1.5	1	6	✓	✓	✓	0.56 A	✓	✓	✓	✓	✓	✓	✓			✓
5																			
6																			
7																			
8																			
9																			
10																			

Function testing of appliances/circuits

(✓) tick box for satisfactory

## TEST INSTRUMENTS SERIAL NUMBERS

Continuity: \_\_\_\_\_ Insulation Resistance: \_\_\_\_\_ RCD: \_\_\_\_\_ Loop: \_\_\_\_\_ Multi-Function Tester: \_\_\_\_\_

## COMMENTS/REMEDIAL WORK COMPLETED

Signature of competent person: Name of competent person (block capitals): CRAIG OWEN Date: 17-10-19

## NEXT INSPECTION

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date: 17-10-20

**IMPORTANT NOTICE TO HIRER** - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.