



# PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT



**ADDRESS OF DEPOT**

Silver Birches  
 Highland Avenue  
 Wokingham  
 RG41 4SP  
 DEPOT TEL No: 01189 894 652

**PURPOSE OF REPORT**

To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

**CABIN SIZE**

4 + 2

**SERIAL NUMBER**

3109

INSPECTION AND CONTINUITY	SATISFACTORY
Check the presence of protective bonding conductors	(✓) tick box for satisfactory ✓
Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating	✓
Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating	✓
All conductor connections are sound, labelled and correctly identified	✓
Disconnect and remove any non-original installation equipment/supply wiring to consumer unit	✓

TESTING (ENSURE EVERY CIRCUIT IS TESTED)	SATISFACTORY
Continuity of protective bonding conductor(s)	(✓) tick box for satisfactory ✓


CIRCUIT DETAILS				TEST RESULTS													
Circuit number	Circuit designation	Number of points served	Circuit conductors: csa		Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test
			Live	cpc		Ring final circuits only (measured to end)			All circuits		Line/Neutral	Line/Earth	Neutral/Earth		At 1An	At 51An	
			mm <sup>2</sup>	mm <sup>2</sup>		r <sub>1</sub> Line	r <sub>n</sub> Neutral	r <sub>2</sub> cpc	r <sub>1</sub> +r <sub>2</sub>	R <sub>z</sub>	MΩ	MΩ	MΩ		ms	ms	
1	Water heater	1	2.5	1.5	16	✓	✓	✓		NA	+200	+200	+200	✓	28.9	18.4	✓
2	Water heater	1	2.5	1.5	16	✓	✓	✓		NA	+200	+200	+200	✓			
3	lights	5	1.5	1	6	✓	✓	✓		NA	+200	+200	+200	✓			
4	heaters	2	1.5	1	6	✓	✓	✓		NA	+200	+200	+200	✓			
5	hand dryer	1	1.5	1.5	10	✓	✓	✓		NA	+200	+200	+200	✓			
6																	
7																	
8																	
9																	
10																	

Function testing of appliances/circuits (✓) tick box for satisfactory ✓

**TEST INSTRUMENTS SERIAL NUMBERS**

Continuity \_\_\_\_\_ Insulation Resistance \_\_\_\_\_ RCD \_\_\_\_\_ Loop \_\_\_\_\_ Multi-Function Tester \_\_\_\_\_

**COMMENTS/REMEDIAL WORK COMPLETED**

Signature of competent person  Name of competent person (block capitals) CRAIG OWEN Date 10-2-17

**NEXT INSPECTION**

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date 10-2-18

**IMPORTANT NOTICE TO HIRER** - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.