



# PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

**ADDRESS OF DEPOT**

Silver Birches  
 Highland Avenue  
 Wokingham  
 RG41 4SP  
 DEPOT TEL No: 01189 894 652

**PURPOSE OF REPORT**

To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

**CABIN SIZE**  
3+1 Vacuum

**SERIAL NUMBER**  
3115

**INSPECTION AND CONTINUITY** **SATISFACTORY** ✓

Check the presence of protective bonding conductors (✓) tick box for satisfactory ✓

Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating ✓

Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating ✓

All conductor connections are sound, labelled and correctly identified ✓

Disconnect and remove any non-original installation equipment/supply wiring to consumer unit ✓

**TESTING (ENSURE EVERY CIRCUIT IS TESTED)** **SATISFACTORY** ✓

Continuity of protective bonding conductor(s) (✓) tick box for satisfactory ✓

CIRCUIT DETAILS					TEST RESULTS												
Circuit number	Circuit designation	Number of points served	Circuit conductors: csa		Rating	Circuit impedances (Ω)					Insulation resistance			RCD operating times	Functional RCD Test		
			Live	cpc		Ring final circuits only (measured to end)			All circuits		Line/Neutral	Line/Earth	Neutral/Earth			At IΔn	At SΔn
			mm <sup>2</sup>	mm <sup>2</sup>		r <sub>1</sub> Line	r <sub>n</sub> Neutral	r <sub>2</sub> cpc	r <sub>1</sub> +r <sub>2</sub>	R <sub>2</sub>	MΩ	MΩ	MΩ				
1	ladies lights	9	1	1	6	✓	✓	✓	0.35 NA	✓	✓	✓	✓	✓	✓	29.1/19.0	✓
2	Gents lights	9	1	1	6	✓	✓	✓	0.37 NA	✓	✓	✓	✓	✓	✓		
3	cd player	1	1	1	6	✓	✓	✓	0.07 NA	✓	✓	✓	✓	✓	✓		
4	water heater	1	1.5	1	10	✓	✓	✓	0.09 NA	✓	✓	✓	✓	✓	✓		
5	Jet pump	1	1.5	1	10	✓	✓	✓	0.1 NA	✓	✓	✓	✓	✓	✓		
6	ladies heater	1	1.5	1	6	✓	✓	✓	0.08 NA	✓	✓	✓	✓	✓	✓		
7	Gents heater	1	1.5	1	6	✓	✓	✓	0.09 NA	✓	✓	✓	✓	✓	✓		
8	fresh pump	1	1.5	1	6	✓	✓	✓	0.11 NA	✓	✓	✓	✓	✓	✓		
9	Jet control	1	1	1	6	✓	✓	✓	0.01 NA	✓	✓	✓	✓	✓	✓		
10	caps	1	1	1	6	✓	✓	✓	0.15 NA	✓	✓	✓	✓	✓	✓		

Function testing of appliances/circuits (✓) tick box for satisfactory

**TEST INSTRUMENTS SERIAL NUMBERS**

Continuity  Insulation Resistance  RCD  Loop  Multi-Function Tester

**COMMENTS/REMEDIAL WORK COMPLETED**

Signature of competent person Name of competent person (block capitals)  Date

**NEXT INSPECTION**

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date

**IMPORTANT NOTICE TO HIRER** - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.