



PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

ADDRESS OF DEPOT

Silver Birches
 Highland Avenue
 Wokingham
 RG41 4SP
 DEPOT TEL No: 01189 894 652

PURPOSE OF REPORT

To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

CABIN SIZE

Cube
 Shower

SERIAL NUMBER

3138

INSPECTION AND CONTINUITY **SATISFACTORY** ✓

- Check the presence of protective bonding conductors (✓) tick box for satisfactory ✓
- Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating ✓
- Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating ✓
- All conductor connections are sound, labelled and correctly identified ✓
- Disconnect and remove any non-original installation equipment/supply wiring to consumer unit ✓

TESTING (ENSURE EVERY CIRCUIT IS TESTED) **SATISFACTORY** ✓

- Continuity of protective bonding conductor(s) (✓) tick box for satisfactory ✓

CIRCUIT DETAILS **TEST RESULTS**

Circuit number	Circuit designation	Number of points served	Circuit conductors: csa		Rating	Circuit impedances (Ω)				Insulation resistance			Polarity	RCD operating times		Functional RCD Test	
			Live	cpc		Ring final circuits only (measured to end)		All circuits		Line/Neutral	Line/Earth	Neutral/Earth		At IΔn	At 5IΔn		
			mm ²	mm ²		r ₁ Line	r _n Neutral	r ₂ cpc	r ₁ +r ₂	R ₂	MΩ	MΩ		MΩ	ms		ms
1	Spave																
2	Boiler, pump, lights	7	2.5	2.5	16	✓	✓	✓	0.07 M		✓2000	✓2000	✓2000	✓	28.5	18.6	✓
3																	
4																	
5																	
6																	
7																	
8																	
9																	
10																	

Function testing of appliances/circuits (✓) tick box for satisfactory ✓

TEST INSTRUMENTS SERIAL NUMBERS

Continuity Insulation Resistance RCD Loop Multi-Function Tester 10059301355000

COMMENTS/REMEDIAL WORK COMPLETED

Signature of competent person Name of competent person (block capitals) CRAIG OWEN Date 7-3-17

NEXT INSPECTION

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date 7-3-18

IMPORTANT NOTICE TO HIRER - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.