



PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

ADDRESS OF DEPOT
 Silver Birches
 Highland Avenue
 Wokingham
 RG41 4SP
 DEPOT TEL No: 01189 894 652

PURPOSE OF REPORT
 To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

CABIN SIZE
 4 + 2

SERIAL NUMBER
 3353

INSPECTION AND CONTINUITY	SATISFACTORY
Check the presence of protective bonding conductors	(✓) tick box for satisfactory ✓
Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating	✓
Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating	✓
All conductor connections are sound, labelled and correctly identified	✓
Disconnect and remove any non-original installation equipment/supply wiring to consumer unit	✓

TESTING (ENSURE EVERY CIRCUIT IS TESTED)	SATISFACTORY
Continuity of protective bonding conductor(s)	(✓) tick box for satisfactory ✓

CIRCUIT DETAILS						TEST RESULTS											
Circuit number	Circuit designation	Number of points served	Circuit conductors: csa		Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test
			Live	cpc		Ring final circuits only (measured to end)			All circuits		Line/Neutral	Line/Earth	Neutral/Earth		At IΔn	At SΔn	
			mm ²	mm ²		r ₁	r _n	r ₂	r ₁ +r ₂	R ₂	MΩ	MΩ	MΩ		ms	ms	
1	Pump	1	1.5	1	6	✓	✓	✓	0.02 A		+200	+200	+200	✓	28.9	18.6	✓
2	Pump	1	1.5	1	6	✓	✓	✓	0.02 A		+200	+200	+200	✓			
3	Water heater	1	1.5	1	10	✓	✓	✓	0.03 A		+200	+200	+200	✓			
4	Lights	1	1.5	1	10	✓	✓	✓	0.01 A		+200	+200	+200	✓			
5	Tubular heater	1	1.5	1	10	✓	✓	✓	0.03 A		+200	+200	+200	✓			
6																	
7																	
8																	
9																	
10																	

Function testing of appliances/circuits (✓) tick box for satisfactory ✓

TEST INSTRUMENTS SERIAL NUMBERS

Continuity: _____ Insulation Resistance: _____ RCD: _____ Loop: _____ Multi-Function Tester: 10059301355000

COMMENTS/REMEDIAL WORK COMPLETED

Signature of competent person: Name of competent person (block capitals): CRAIG OWEN Date: 23-4-19

NEXT INSPECTION

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date: 23-4-19

IMPORTANT NOTICE TO HIRER - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.