



PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

ADDRESS OF DEPOT

Silver Birches
 Highland Avenue
 Wokingham
 RG41 4SP
 DEPOT TEL No: 01189 894 652

PURPOSE OF REPORT

To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

CABIN SIZE

1 Bay

SERIAL NUMBER

2007

INSPECTION AND CONTINUITY SATISFACTORY

- Check the presence of protective bonding conductors (✓) tick box for satisfactory
- Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating
- Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating
- All conductor connections are sound, labelled and correctly identified
- Disconnect and remove any non-original installation equipment/supply wiring to consumer unit

TESTING (ENSURE EVERY CIRCUIT IS TESTED) SATISFACTORY

Continuity of protective bonding conductor(s) (✓) tick box for satisfactory

CIRCUIT DETAILS					TEST RESULTS													
Circuit number	Circuit designation	Number of points served	Circuit conductors: csa		Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test	
			Live	cpc		Ring final circuits only (measured to end)			All circuits		Line/Neutral	Line/Earth	Neutral/Earth		At 1Δn	At 51Δn		
			mm ²	mm ²		r ₁ Line	r _n Neutral	r ₂ cpc	r ₁ +r ₂	R ₂	MΩ	MΩ	MΩ		ms	ms		
1	Water heater	1	2.5	2.5	10	/	/	/	0.06	/	/	+200	+200	+200	✓	28.8	17.6	✓
2	Light	1	1	1	4	/	/	/	0.02	/	/	+200	+200	+200	✓			
3	Contacteur Supply	1	2.5	/	10	/	/	/	NA	/	/	NA	NA	NA	✓			
4	Contacteur Supply	1	2.5	/	1	/	/	/	NA	/	/	NA	NA	NA	✓			
5	Contacteur	2	/	/	/	/	/	/	/	/	/	/	/	/	✓			
6	Spere				30	/	/	/	/	/	/	/	/	/	✓			
7	heater	1	2.5	2.5	6	/	/	/	0.03	/	/	+200	+200	+200	✓			
8	Spere					/	/	/	/	/	/	/	/	/	✓			
9						/	/	/	/	/	/	/	/	/	✓			
10						/	/	/	/	/	/	/	/	/	✓			

Function testing of appliances/circuits (✓) tick box for satisfactory

TEST INSTRUMENTS SERIAL NUMBERS

Continuity Insulation Resistance RCD Loop Multi-Function Tester

COMMENTS/REMEDIAL WORK COMPLETED

Signature of competent person Name of competent person (block capitals) Date

NEXT INSPECTION

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date

IMPORTANT NOTICE TO HIRER - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.