



PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

ADDRESS OF DEPOT
 Silver Birches
 Highland Avenue
 Wokingham
 RG41 4SP
 DEPOT TEL No: 01189 894 652

PURPOSE OF REPORT

To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

CABIN SIZE

1 Bay

SERIAL NUMBER

2010

INSPECTION AND CONTINUITY **SATISFACTORY** ✓

- Check the presence of protective bonding conductors
- Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating
- Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating
- All conductor connections are sound, labelled and correctly identified
- Disconnect and remove any non-original installation equipment/supply wiring to consumer unit

(✓) tick box for satisfactory



TESTING (ENSURE EVERY CIRCUIT IS TESTED) **SATISFACTORY** ✓

Continuity of protective bonding conductor(s)

(✓) tick box for satisfactory



CIRCUIT DETAILS **TEST RESULTS**

Circuit number	Circuit designation	Circuit conductors: csa			Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test
		Number of points served	Live	cpc		Ring final circuits only (measured to end)	All circuits		Line/Neutral	Line/Earth	Neutral/Earth	ms	ms				
			mm ²	mm ²			A	r ₁ Line	r _n Neutral	r ₂ cpc	r ₁ +r ₂				R ₂	MΩ	
1	Water heater	1	2.5	2.5	16	/	/	/	0.06 M	M	+200	+200	+200	✓	25.8	15.6	✓
2	light	1	1	1	4	/	/	/	0.02 M	M	+200	+200	+200	✓			
3	Contacteur Supply	1	2.5	/	10	/	/	/	M	M	+200	+200	+200	✓			
4	Contacteur Supply	1	2.5	/	1	/	/	/	M	M	+200	+200	+200	✓			
5	Contacteur	/	/	/	/	/	/	/	/	/	/	/	/				
6	Spare	/	/	/	/	/	/	/	/	/	/	/	/				
7	heater	1	2.5	2.5	6	/	/	/	0.03 M	M	+200	+200	+200	✓			
8	Spare	/	/	/	/	/	/	/	/	/	/	/	/				
9																	
10																	

Function testing of appliances/circuits

(✓) tick box for satisfactory



TEST INSTRUMENTS SERIAL NUMBERS

Continuity _____ Insulation Resistance _____ RCD _____ Loop _____ Multi-Function Tester 10059301355000

COMMENTS/REMEDIAL WORK COMPLETED

Signature of competent person  Name of competent person (block capitals) CRAIG OWEN Date 13-2-17

NEXT INSPECTION

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date 13-2-18

IMPORTANT NOTICE TO HIRER - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.