



# PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

**ADDRESS OF DEPOT**

Silver Birches  
 Highland Avenue  
 Wokingham  
 RG41 4SP  
 DEPOT TEL No: 01189 894 652

**PURPOSE OF REPORT**  
 To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

**CABIN SIZE**  
 S+Z

**SERIAL NUMBER**  
 2028

**INSPECTION AND CONTINUITY** **SATISFACTORY** ✓

Check the presence of protective bonding conductors (✓) tick box for satisfactory

Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating

Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating

All conductor connections are sound, labelled and correctly identified

Disconnect and remove any non-original installation equipment/supply wiring to consumer unit.

**TESTING (ENSURE EVERY CIRCUIT IS TESTED)** **SATISFACTORY** ✓

Continuity of protective bonding conductor(s) (✓) tick box for satisfactory

CIRCUIT DETAILS				TEST RESULTS												
Circuit number	Circuit designation	Circuit conductors: csa		Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test
		Live	cpc		Ring final circuits only (measured to end)			All circuits		Line/Neutral	Line/Earth	Neutral/Earth		At tan	At 500n	
		mm <sup>2</sup>	mm <sup>2</sup>		r <sub>1</sub> Line	r <sub>n</sub> Neutral	r <sub>2</sub> cpc	r <sub>1+2</sub>	R <sub>s</sub>	MΩ	MΩ	MΩ		ms	ms	
1	Light	1	1.5	1.5	G	✓	✓	✓	0.8M	✓	✓	✓	✓	15.1	17.9	✓
2	Pumps & W/heat	2	2.5	2.5	16	✓	✓	✓	0.7M	✓	✓	✓	✓			
3	Heaters	2	2.5	2.5	16	✓	✓	✓	1.0M	✓	✓	✓	✓			
4																
5																
6																
7																
8																
9																
10																

Function testing of appliances/circuits (✓) tick box for satisfactory

**TEST INSTRUMENTS SERIAL NUMBERS**

Continuity  Insulation Resistance  RCD  Loop  Multi-Function Tester

**COMMENTS/REMEDIAL WORK COMPLETED**

Signature of competent person Name of competent person (block capitals) **CRAIG OWEN** Date **16-10-19**

**NEXT INSPECTION**

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date **16-10-20**

**IMPORTANT NOTICE TO HIRER** - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.