



PORTABLE BUILDING PRE-DELIVERY INSPECTION AND TESTING REPORT

ADDRESS OF DEPOT

Silver Birches
 Highland Avenue
 Wokingham
 RG41 4SP
 DEPOT TEL No: 01189 894 652

PURPOSE OF REPORT

To verify that the electrical installation for the portable building complies with BS 7671:2008 and is in a satisfactory condition for hire.

CABIN SIZE **SERIAL NUMBER**

4+3 3118

INSPECTION AND CONTINUITY **SATISFACTORY** ✓

- Check the presence of protective bonding conductors
- Inspection of accessories for soundness of fixings, breakages, missing parts and signs of overheating
- Inspection of switchgear for soundness of fixings, breakages, missing parts and signs of overheating
- All conductor connections are sound, labelled and correctly identified
- Disconnect and remove any non-original installation equipment/supply wiring to consumer unit

(✓) tick box for satisfactory

✓
✓
✓
✓
✓

TESTING (ENSURE EVERY CIRCUIT IS TESTED) **SATISFACTORY** ✓

Continuity of protective bonding conductor(s)

(✓) tick box for satisfactory

✓

CIRCUIT DETAILS **TEST RESULTS**

Circuit number	Circuit designation	Number of points served	Circuit conductors: CSA		Rating	Circuit impedances (Ω)					Insulation resistance			Polarity	RCD operating times		Functional RCD Test
			Live	cpc		Ring final circuits only (measured to end)			All circuits		Line/Neutral	Line/Earth	Neutral/Earth		At Un	At S&An	
			mm ²	mm ²		'L	'n	'2	'1+2	R _s	MΩ	MΩ	MΩ		ms	ms	
1	Water heater	1	2.5	1.5	16	✓	✓	✓	0.09	NA	2000	1500	2000	✓	284	18.1	✓
2	Waste Pump	1	1.5	1	10	✓	✓	✓	3.9	NA	2000	2000	2000	✓			
3	Water pump	1	1.5	1	6	✓	✓	✓	2.4	NA	2000	2000	2000	✓			
4	lights	14	1.5	1	6	✓	✓	✓	4.8	NA	2000	2000	2000	✓			
5																	
6																	
7																	
8																	
9																	
10																	

Function testing of appliances/circuits (✓) tick box for satisfactory ✓

TEST INSTRUMENTS SERIAL NUMBERS

Continuity _____ Insulation Resistance _____ RCD _____ Loop _____ Multi-Function Tester _____

COMMENTS/REMEDIAL WORK COMPLETED

Signature of competent person:  Name of competent person (block capitals): **CRAIG OWEN** Date: **17-10-19**

NEXT INSPECTION

This unit should next be inspected not more than 12 months from date of the latest Electrical Installation Certificate/Periodic Inspection Report. Date: **17-10-20**

IMPORTANT NOTICE TO HIRER - This unit will need to be inspected and tested in accordance with BS 7671:2008 once a supply is connected. This inspection and testing should be carried out by a competent person and a relevant report produced. Please see notes for recipients on the following page.